



GOVERNMENT OF KERALA

Abstract

LSGD - Pradhan Mantri Gram Sadak Yojana (PMGSY- 2008-2009 (Phase VII) Package No. KR 13-30 Pazhayannur Block, Thrissur District - Government Order cancelled - Orders issued.

LOCAL SELF GOVERNMENT (DD) DEPARTMENT

G.O.(Rt)No.626/2019/LSGD Dated, Thiruvananthapuram, 14/03/2019

- Read:- 1. Go(Rt) No.3771/2017/LSGD dated, 23/11/2017.
2. Letter No. 2728/E/2016/KSRRDA dated 20.04.2018 of the Chief engineer, KSRRDA.

ORDER

As per the letter read as 2nd paper above the Chief Engineer, KSRRDA has submitted the revised estimate of the balance work of Ventokumpadamparambu - Kuzhikalakulambu road sanctioned under PMGSY (2008-09) Phase IV, Package No. KR-13-30 in Pazhayannur Block, Thrissur District, at SoR 2012 amounting to Rs. 71,82,121/- .

2. Government have examined the matter in detail and are pleased to order as follows:-

- a. The Government Order read as 1st paper above directing the Chief Engineer, KSRRDA to prepare and submit revised estimate for the balance work of Ventokumpadamparambu - Kuzhikalakulambu road at SoR 2012 is cancelled.
- b. The Chief Engineer, KSRRDA shall prepare and furnish revised estimate for the balance work of Ventokumpadamparambu - Kuzhikalakulambu road based on the following facts:-
 - i. The revised rate shall be applicable only for hindered works executed / to be executed beyond the contract period; for which the contractor is no way responsible.
 - ii. The Chief Engineer, KSRRDA shall ensure that the revised rates for hindered balance work will be least of (i) Rate recommended by the concerned authority duly endorsed by empowered committee (ii) Prevailing SoR at the time of initiating the proposal without tender excess and with tender deficit, if applicable, and (iii) PWD local market rates prevailed at the

time of initiating the proposal item wise.

- iii. The revised administrative sanction proposal shall include cost of additional financial commitment on account of proposed rate revision.
- iv. The Chief Engineer shall conduct departmental enquiry to ascertain the reasons for the delay in completion of works and to fix the lapses of the officers if any.

(By order of the Governor)

T K JOSE

ADDITIONAL CHIEF SECRETARY

To:

The Member Secretary, KSSRDA.

The Chief Engineer,KSRRDA.

The Accountant General(Audit/A&E), Kerala, Thiruvananthapuram.

✓ Executive Director, IKM, Thiruvananthapuram.

The Public Relations (Web & New Media) Department

Stock File /Office Copy.

Forwarded /By order
Signature valid

Digitally signed by SHAJI T R
Date: 2018.03.13 11:30:24
IST
Reason: Approved
Section Officer