



GOVERNMENT OF KERALA

Abstract

Local Self Government Department – PMGSY – 2013-14 (Phase – VIII– Batch-III) Pazhoor - Chakkimukku road under Package No. KR-11-50 – Parakode Block, Pathanamthitta District – Revised Administrative Sanction accorded - Orders issued.

LOCAL SELF GOVERNMENT (DD) DEPARTMENT

G.O.(Rt)No.4/2019/LSGD

Dated, Thiruvananthapuram,
01/01/2019

Read 1 GO(Rt) No.1243/2014/LSGD dated 21.05.2014.

2 Letter No. Engg.3785/2014/KSRRDA dated 05-10-2017 from the Chief Engineer, KSRRDA.

ORDER

As per the Government Order read above, the work 'Pazhoor-Chakkimukku Road under Package No. KR-11-50, Parakode Block, Pathanamthitta, District under Phase VIII of PMGSY, Batch-III was tendered and awarded to Shri.Kurian Joseph, P.W.D. Contractor at 3.40% below estimate rate. The sanctioned estimate amount of the work is ₹3,74,02,181/-. Technical Sanction for the work was issued for an amount of ₹375.07 lakh by the Chief Engineer, KSRRDA.

As per the letter read as 2nd above, the Chief Engineer, KSRRDA has submitted that some additional works are needed for proper completion of the work. The major extra items needed for the proper completion of the work are mentioned below:-

- In D.P.R height of filling at Ch.1/800m and 3/000m are shown as 3mts, but as per site condition, the height of filling will reach about 6mts, resulting in the increase of D.R. Masonry. Moreover filling quantity is also increased manifold and this much area is also to be protected by constructing Retaining Wall.
- Nearly half length of the Road passes through slopping terrain and

in order to protect the berm and edge of BT Surface from erosion about 2200m length of irish drain is necessary for proper completion of work.

Hence the Estimate for the work was revised for an amount of ₹4,94,92,928/- against a sanctioned estimate of ₹3,74,02,181/- which is 33.32% above the original estimate. The Chief Engineer has therefore requested permission to execute the work as per revised estimate of ₹4,94,92,928/-.

2. Government have examined the matter in detail and are pleased to accord revised Administrative Sanction for the work " Pazhoor - Chakkimukku Road under Package No.KR-11-50, Parakode Block, Pathanamthitta District sanctioned under Phase VIII of PMGSY Batch-III" for an amount of ₹4,75,27,675/- against the sanctioned estimate of ₹3,74,02,181/-, after applying tender deficit @3.4% below estimate rate subject to the following conditions:-

1. The Chief Engineer shall confirm that proposed gradient of the road shall be within the prescribed limit as per MoRD specifications.
2. The provision for Irish drain may be limited in essential reaches only.
3. Surplus earth, if any, shall be accounted properly and disposed off as per rules.
4. Since the Revised AS amount is more than TS amount by 10%, Revised TS shall be issued by the Chief Engineer before executing the supplementary agreement.

(By order of the Governor)
MINIMOL ABRAHAM
ADDITIONAL SECRETARY

To:

The Chief Engineer, KSRRDA, Thiruvananthapuram.

The Empowered Officer, KSRRDA, Thiruvananthapuram

Principal Accountant General (Audit), Kerala, Thiruvananthapuram.

The Accountant General(A&E), Kerala, Thiruvananthapuram.

Finance Department (Vide UONo.DEV-3/306/2017-FIN Dated,
21-02-2018).

✓ Director, Information Kerala Mission, Thiruvananthapuram.

Stock file/Office Copy.

Forwarded /By order
Signature valid

Digitally signed by SHAJI T R
Date: 2019-01-16 16:18:52
IST
Reason: Approved
Section Officer