



GOVERNMENT OF KERALA

Abstract

Local Self Government Department - PMGSY (2013-14), Phase-VI, Package No – KR 04 – 53, Irikkur Block, Kannur District - Revised Administrative Sanction accorded - Orders issued

LOCAL SELF GOVERNMENT (DD) DEPARTMENT

G.O.(Rt)No.1511/2019/LSGD Dated, Thiruvananthapuram, 18/07/2019

- Read 1 G.O.(Rt) No.85/14/ LSGD dated 21-05-2014.
2 G.O.(P) No. 8/2018/Fin dated 15/01/2018.
3 Letter No.Engg.3396/DB1/KSRRDA/2019 dated, 20.11.2016, 18.09.2017, 31.12.2018 and 05/03/2019 from the Chief Engineer, KSRRDA.

ORDER

The Government of India has sanctioned the construction of Payyavoor – Alinchuvadu-Mutharikkulam road under PMGSY, Phase-VIII. Technical sanction was issued for an amount of Rs. 165.86 Lakhs by the Superintendent Engineer, KSRRDA. As per the letter dated 20.11.2016 read above, the Chief Engineer, KSRRDA has submitted that the estimate for the above work has been revised as per the SOR-2013 of PMGSY as per the direction in the Government Order read as 1st paper above for an amount of Rs. 214.61 Lakhs. The work was awarded to Sri. K.V. Narayanan, PWD Contractor, Narikkode, Kottila. As per the letter read as 2nd above, the Chief Engineer, KSRRDA has forwarded the report of Executive Engineer PIU, Kannur that some additional works found required for the proper completion of the work. Incorporating all deviations, the revised estimate for the subject work as per PMGSY SoR 2013 comes to ₹2,90,56,730/- against the sanctioned estimate amount of ₹2,13,89,504/- and requested to grant permission to execute the work as per the revised estimate. On verification of the revised estimate, certain discrepancies were noticed on the preparation of the same. Hence the Chief Engineer, KSRRDA has been requested to submit the proposal incorporating only the actual items and quantities of works executed and actual tenderage approved so that the proposal should reflect the actual expenditure.

2. Accordingly, as per the letter dated 05.03.2019 read as 3rd paper above, the Chief Engineer has submitted the revised estimate which is based on

actual quantities executed; thereby reducing the revised estimate amount from Rs. 2,90,56,730/- to Rs. 2,52,96,784/-. However, the tender deficit @1.20% below estimate rate is not taken into consideration while submitting the revised proposal also. Therefore, the Revised Administrative Sanction required will be the value of works at agreed contract rates i.e. estimate rate modified by tender deficit i.e Rs.2,49,93,223/- only.

3. Government have examined the matter in detail and are pleased to accord revised Administrative Sanction for the the work Payyavoor-Alinchuvadu-Mutharikkulam road work under PMGSY, Phase-VIII for an amount of Rs.2,49,93,223/- subject to the following conditions:-

a) Revised Technical Sanction shall be issued by the Chief Engineer based on Revised Administrative Sanction before executing the supplementary agreement.

b) The Chief Engineer, KSRRDA shall ensure that site specific detailed estimates will be prepared as stipulated in the Government Order read as 2nd paper above, in future cases.

(By order of the Governor)
MINIMOL ABRAHAM
ADDITIONAL SECRETARY

To:

The Chief Engineer, KSRRDA, Thiruvananthapuram,
The Empowered Officer, KSRRDA, Thiruvananthapuram,
Principal Accountant General (Audit), Kerala, Thiruvananthapuram,
The Accountant General (A&E), Kerala, Thiruvananthapuram,
Finance Department (Vide UO No.DEV.3/37/2017 Fin
dated,27/06/2019)

✓ Director, Information Kerala Mission, Thiruvananthapuram,
SF.

Forwarded /By order


Section Officer